

City of Broken Arrow



STATUS OF PROJECTS – 1997 BOND ISSUE -

UPDATED 03-25-02

PROJECT NUMBER	PROJECT DESCRIPTION	STATUS	PROJECTED CONSTRUCTION TIME TABLE (START DATE)	ESTIMATED CONSTRUCTION TIME
ST9806	5-lane Kenosha/Aspen to Garnett	Complete		
ST9807	5-lane Aspen/Expressway to Omaha	Complete		
ST9808	5-lane County Line/Kenosha to Albany	Complete		
ST9810	3-lane Houston/Aspen to Garnett	Completed		
ST9809	3-lane Houston/Elm Pl. to Aspen	Completed		
ST9812	5-lane Aspen/Washington to New Orleans	Contractor defaulted, Award to New Contractor March, 2002	Complete Summer 2002	
ST9813	3-lane New Orleans/Aspen to Elm Place	Contractor defaulted, Award to New Contractor March, 2002	Complete Spring 2002	
ST9814	Open Washington/County Line to Hwy 51	Awaiting Railroad	To start Spring 2002	Six months
TS9804	Install signals/Garnett & New Orleans	Completed		

TS9805	Install signals/Aspen & Omaha	Completed		
TS9806	Install signals/Aspen & Florence	Completed		
TS9807	Install signals/Lynn Lane & Washington	Completed		
TS9809	Install signals/Olive & New Orleans	Completed		
	Signal improvements/Aspen & Kenosha	Completed		
	Signal improvements/Aspen & Washington	Completed		
	Signal improvements/Elm Pl. & Kenosha	Completed		
	Signal improvements/Elm Pl. & Washington	Completed		
	Signal improvements/Elm Pl. & New Orleans	Completed		
	Signal improvements/Elm Pl. & Florence	Completed		
	Signal improvements/Houston & Lynn Lane	Completed		
	Signal improvements/Houston & County Line	Completed		
983009	Outdoor Warning Sirens	Completed		

983514	Construct Fire Station #5	Completed		
986008	Linear Park at Haikey Creek	Working on plans in house, awaiting land donation	Summer 2002	6 months
986009	Rebuild Central Pool	Completed		
986010	Refurbish and renovate parks	Completed		
986011	Parking lots at ISSC	Complete		
996005	Parking lots at Arrowhead	Complete		
986012	New soccer complex at ISSC	Complete		

T:\bondissue\BOND.TBL.doc